

**SMITH COUNTY
BOND IMPROVEMENT PROJECTS - PHASE 1 / YEAR 2**

						YR2 PRIOR	DEC	JAN	FEB		
MAJOR RECONSTRUCTION / CONTRACTS											
ROAD	PCT	YR	CAT	FROM	TO	MILES	EXPEND.	MILES	EXPEND.	MILES	MILES
431	3		A	Lindale City Limits	IH-20	3.240	\$ 1,156,310				
463	3		A	CR 475	Perryman						1.517
4108	3	1	B	FM 2710	CR 4109	2.595	\$ 709,547				
4109	3	1	B	FM 2710	FM 2710 North	0.511	\$ 90,050				
4110	3	1	B	CR 4108	CR 4125	1.364	\$ 229,934				
4125	3	1	B	FM 2710	CR 452	1.174	\$ 208,521				
485	4	1	B	Loop 323	CR 492	3.030	\$ 545,096				
486	4	1	M	CR 485	END	0.473	\$ 85,171				
4159	4	1	M	CR 485	END	0.227	\$ 40,882				
4160	4	1	B	CR 485	END	0.152	\$ 27,255				
4203	4	1	M	CR 485	END	0.152	\$ 27,255				
168	1	1/2	5	FM 2493	CR 178S					1.255	
168	1	3/4	5	CR 178S	HWY 155					2.270	
1296	2	2	B	Ash Circle	End	0.038	\$ 8,807				
1296	2	2	B	Pecan Dr.	End	0.095	\$ 22,017				
1296	2	2	B	Hickory Lane	End	0.455	\$ 105,681				
1296	2	2	B	Red Bud Place	End	0.246	\$ 57,244				
2123	2	1	B	City Limit	CR 2125	1.364	\$ 317,042				
2125	2	1	B	CR 2123	Dead End	0.739	\$ 171,731				
2332	2	1	B	FM 346	CR 2133	1.023	\$ 237,782				
427	4	2	B	FM 2016	Hwy 110						1.989
4167	4	1	B	Hwy 110	End						0.473
1230	1	3	B	CR 132	CR 134						0.644
1273	1	3	B	Ashley Dr.	End						0.133
1325	1	3	B	Whitney Lane	End						0.152
1325	1	3	B	Woodard Place	End						0.246
4191	3	1	B	Beechwood Cir.	End						0.057
4191	3	1	B	Redwood Cir.	End						0.076
4191	3	1	B	Birchwood Circ.	End						0.114
4191	3	1	B	Woodlands	End						0.890
173	1	1	B	FM 346	CR 177						1.629
173	1	2	B	CR 152	FM 344						0.890
173	1	3	B	CR 177	CR 152						0.795
174	1	1	M	CR 172	CR 173						0.682
175	1	1	M	FM 346	CR 173						0.360
177	1	1	B	FM 346	CR 181						0.473
177	1	2	B	CR 181	CR 173						0.455
177	1	3	B	CR 173	FM 2493						1.307
183	1	1	M	CR 177	CR 1260						0.208
1260	1	1	M	CR 183	End						0.360
TOTAL: MAJOR RECONSTRUCTION						16.876	\$ 4,040,323	0.000	\$ -	3.525	13.449

**SMITH COUNTY
BOND IMPROVEMENT PROJECTS - PHASE 1 / YEAR 2**

						YR2 PRIOR	DEC	JAN	FEB		
HMAC OVERLAY & RECONSTRUCTION											
ROAD	PCT	YR	CAT	FROM	TO	MILES	EXPEND.	MILES	EXPEND.	MILES	MILES
37	3	1	C	FM 14	CR 35	1.515	\$ 175,752				
47	1	6	B	CR 46	SH 64	1.193	\$ 235,127				
284	2		B	FM 848	End					0.303	
326	3	2	M	FM 14W	End	0.814	\$ 93,687				
327	3	2	M	Milton St.	End	0.114	\$ 14,358				
327	3	2	M	Ann Ave.	End	0.265	\$ 33,502				
327	3	2	M	James	End	0.265	\$ 33,502				
328	3	1	C	FM 14	CR 327	0.473	\$ 50,130				
328	3	1	C	CR 327	CR 35	0.777	\$ 82,212				
1173	1	3	M	Ridge Crest Dr.	End			0.114	\$ 13,497		
1173	1	3	M	Lake Side Dr.	End			0.133	\$ 15,746		
1173	1	3	M	Lake Ridge Dr.	End			0.303	\$ 35,991		
2286	2	5	M	Hwy 64	End	0.114	\$ 13,347				
3173	3	1	M	Whispering Oaks Lane	End	0.720	\$ 36,879				
2123	2	2	B	CR 2125	Hwy 110	1.288	\$ 138,474				
263	2	2	B	McGowan Dr.	End					0.189	
263	2	3	B	Cheryl Dr.	End					0.170	
263	2	1	M	Lamern Dr.	End					0.208	
2210	2	1	B	FM 848	End					0.360	
2246	2	1	B	FM 848	Dead End					0.227	
2262	2	1	M	FM 848	End					0.095	
2286	2	1	M	Hwy 64	End	0.114	\$ 13,347				
2293	2	1	B	CR 262	Dead End					0.114	
3173	3	1	M	Whispering Oaks Lane	End	0.720	\$ 36,875				
1270	1	1	B	Orleans Rd.	End						0.114
1270	1	2	B	Hillside Ln	End						0.246
1270	1	3	B	Linden Ln	End						0.246
1270	1	4	B	Norfolk Dr.	End						0.360
1321	1	1	B	CR 1215	End						0.322
1332	1	1	B	CR 1215	End						0.246
273	3	1	M	Spur 124	Hwy. 64						1.080
275	3	1	M	City Limits	End						0.511
276	3	1	B	Linwood Dr.	End						0.322
276	3	2	B	Byrd Lane	End						0.265
2200	3	1	M	CR 273	City Limits						0.133
2285	3	1	M	Spur 124	CR 273						0.114
TOTAL: HMAC OVERLAY & RECONSTRUCTION						8.371	\$ 957,193	0.549	\$ 65,234	1.667	3.958

**SMITH COUNTY
BOND IMPROVEMENT PROJECTS - PHASE 1 / YEAR 2**

						YR2 PRIOR	DEC	JAN	FEB			
MISCELLANEOUS ROADWAY IMPROVEMENTS												
ROAD	PCT	YR	CAT	FROM	TO	MILES	EXPEND.	MILES	EXPEND.	MILES	MILES	
33	3	1	M	CR 32	End	0.455	\$ 5,741					
195	1	1	M	CR 1125	Hwy. 155	0.398	\$ 14,670					
195	1	2	M	Hwy. 155	CR 192	0.341						
199	1	1	M	CR 1100	Timberline Dr.	0.549	\$ 930					
370	3	1	C	FM 1252	Hwy 271	1.572	\$ 85,460					
370	3	2	C	Hwy 271	FM 16	0.795						
370	3	3	C	FM 2767	FM 1252	4.015						
1154	1	1	F	Sycamore	End	0.189						
1154	1	2	F	Airway Ave	End	0.133						
1154	1	3	F	Sunset Dr	End	0.360						
1154	1	4	F	Greenlan Blvd - CR 1125	CR 1264	0.379						
1154	1	5	F	Morningside Dr	End	0.379						
1154	1	6	F	Vickery Dr	End	0.189						
1154	1	7	F	Greenland Blvd - CR 1125	CR 1155	0.189						
1154	1	8	F	Wm Spear Dr - Hwy 64	90 Deg Curve	0.492						
1154	1	9	F	Wm Spear Dr - CR 1125	90 Deg Curve	0.170						
1198	1	1	M	Hwy. 155	CR 1100	0.341	\$ 6,051					
1225	1	1	M	Hill View Road	End	0.549	\$ 1,862					
1225	1	2	M	Cripple Creek	End	0.341						
1225	1	3	M	Pine Haven	End	0.038						
1225	1	4	M	Timberline Dr.	End	0.341						
1263	1	1	M	Cherokee Trail	End	0.379	\$ 48,063					
1263	1	2	M	Virginia Rd.	End	0.549						
1263	1	3	M	Bay Shore Dr.	End	0.568						
3111	3	3	B	CR 3207 (Gregg Co. Rd.)	FM 2767	1.837						
3111	3	1	B	CR 3119	CR 3207	1.383						
3111	3	4	C	I-20	CR 3119	0.455						
3111	3	5	C	FM 1252	I-20	0.568						
3183	4	1	M	CR 384	End	0.246	\$ 8,477					
4104	3	1	B	FM 2710	End	1.212						
4104	3	2	B	FM 2710	FM 16	1.913	\$ 1,970					
4104	3	3	B	CR 498	FM 16	0.246						
4104	3	4	B	FM 16	FM 16	1.818						
4106	3	1	F	Mill	CR 4127	0.833	\$ 19,550					
4106	3	2	F	CR 4128	Millings	1.023						
4106	3	3	F	Oil Dirt	Dirt	0.303						
4106	3	4	F	FM 2710	CR 4128	0.417						
4219	3	1	M	North Gregory	End	0.227						
4219	3	2	M	CR 4104 (Pierce Rd.)	End	0.436						
4219	3	3	M	North Vivian	End	0.379	\$ 620					
TOTAL: MISCELLANEOUS ROADWAY IMPROVEMENTS						27.008	\$ 193,394	0.000	\$ -	0.000	0.000	